



New Bleachers at Gold Beach Junior/Senior High School

CENTRAL CURRY SCHOOL DISTRICT CAPITAL BOND PROGRAM

END OF MONTH REPORT – DECEMBER 2024



HMKCO.ORG



GENERAL PROGRAM UPDATE

The new bleachers at Gold Beach Junior/Senior High School were completed and are now in use, marking a huge step forward for this school in making it accessible to all as well as safe for the staff, students and community members that use these bleachers.

The permit and bid set of documents for both Gold Beach Junior/Senior High School and Riley Creek Elementary School were completed. This allowed the District to submit them to Curry County for plan review in preparation to receive building permits for these exciting projects. In addition, S+B James Construction, the District's Construction Manager | General Contractor (CM | GC) published the documents for sub-contractor bidding. The bids are due on December 30th. S+B James, HMK and the District hosted a pre-bid meeting onsite at both GBHS and RCES on December 4th allowing potential sub-contractors to view the project sites, ask questions and discuss the project approach prior to placing a bid on the work.

Prior to the bidding phase the project team met to discuss the project schedule and phasing of the work. The intent is to keep the campuses occupied and phase the work in a way that allows it to be completed without interrupting the daily activities of the staff and students. There will be a large push to complete as much as possible while the campuses are vacant during the summer 2025 break but due to the amount of scope, some of it will need to take place during the school year.

PROJECT ADMINISTRATION

Project administration and accounting support are two key areas critical to Program success. This is a combined effort of HMK Company and CCSD Accounting Department. As of December 11, 2024, we have requested 37 purchase orders and processed 100 invoices.

| Contract Type | Number of Contracts | Value |
|--|------------------------|--------------|
| Professional Service Agreements / Design Contracts | 11 | \$ 158,985 |
| Construction Contracts | 26 | \$ 5,374,749 |



New ADA Accessible Bleachers at Gold Beach Junior/Senior High School





Onsite Pre-Bid Meeting at Riley Creek Elementary School





CENTRAL CURRY SCHOOL DISTRICT No. 1 BOND PROJECT REVENUE BUDGET SEPTEMBER 31, 2024

| rogram Revenue ¹ | | 0 | riginal Budget | Re | eceived to Date | Allocated to Date | | Unallocated Balance | | Revised Budget | |
|---|------|----|----------------|----|-----------------|-------------------|------------|------------------------|-----------|----------------|------------|
| Bond and Other Proceeds | | | | | | | | | | | |
| Bond Proceeds | 2, 3 | \$ | 15,000,000 | \$ | 15,000,000 | \$ | 15,000,000 | \$ | - | \$ | 15,000,000 |
| Bond Premium | | \$ | 1,469,667 | \$ | 1,469,667 | \$ | 258,979 | \$ | 1,210,688 | \$ | 1,469,667 |
| OSCIM Grant | | \$ | 4,000,000 | \$ | - | \$ | 3,405,071 | \$ | 594,929 | \$ | 4,000,000 |
| Seismic Grant | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| Miscellaneous Grant | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| Investment Income | | \$ | - | \$ | 404,785 | \$ | - | \$ | 404,785 | \$ | 404,785 |
| ODE Facility Grant (1.75%) | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| Energy Trust of Oregon (ETO) Incentives | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| Public Purpose Charge - SB 1149 | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| Construction Excise Tax (CET) | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| General Fund | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| Other Funding Sources | | \$ | - | \$ | - | \$ | - | \$ | - | \$ | - |
| Total Revenue | | \$ | 20,469,667 | \$ | 16,874,452 | \$ | 18,664,050 | \$ | 2,210,402 | \$ | 20,874,452 |

- 1. Program Revenue Budgets are an estimate. Accuracy should be verified by district personnel. 2. Allocated Budget to Project Level (11.30.23)
- 3. Allocated Budget to District Managed Projects



CENTRAL CURRY SCHOOL DISTRICT No. 1 BOND PROJECT OVERALL BUDGET SEPTEMBER 31, 2024

| Program Expense | Or | iginal Budget | F | Paid to Date | | Remaining Balance | Re | vised Budget |
|---|----------|------------------|----------|--------------|----------|----------------------|----------|--------------|
| Hard Cost | | | | | | | | |
| Maximum Allowable Construction Cost (MACC) | \$ | 10,396,952 | \$ | 1,499,879 | \$ | 12,574,736 | \$ | 14,074,615 |
| Green Energy Technology | \$ | - | \$ | - | \$ | - | \$ | - |
| Asbestos Abatement | \$ | - | \$ | - | \$ | - | \$ | - |
| District Managed | \$ | 100,000 | \$ | 99,389 | \$ | 4,435 | \$ | 100,000 |
| Construction Contingency | \$ | 547,207 | \$ | - | \$ | 456,551 | \$ | 456,551 |
| Construction Sub Total | \$ | 11,044,159 | \$ | 1,599,268 | \$ | 13,035,721 | \$ | 14,631,166 |
| Soft Cost | \$ | 10,944,159 | | | | | | |
| Administrative Cost | | | | | | | | |
| Legal Fees | \$ | 6,700 | \$ | 5,471 | \$ | 16,729 | \$ | 22,200 |
| Bond Counsel | \$ | 40,000 | \$ | 68,000 | \$ | - | \$ | 68,000 |
| Bond Issuance Cost | \$ | 192,677 | \$ | 163,527 | \$ | 1,150 | \$ | 164,677 |
| Builders Risk Insurance | \$ | - | \$ | - | \$ | - | \$ | - |
| Project Management | \$ | 587,987 | \$ | 154,012 | \$ | 433,975 | \$ | 587,987 |
| Reimbursable Expenses | \$ | - | \$ | - | \$ | - | \$ | - |
| Other Administrative Charges | \$ | 46,800 | \$ | - | \$ | 46,800 | \$ | 46,800 |
| Site Cost | | | | | | | | |
| Site Survey | \$ | 109,900 | \$ | 26,785 | \$ | 5,215 | \$ | 32,000 |
| Geo-Tech Report | \$ | 109,900 | \$ | 38,740 | \$ | 11,260 | \$ | 50,000 |
| Planning Cost | | | | | _ | | _ | |
| Design Fees | \$ | 1,098,300 | \$ | 378,679 | \$ | 1,106,321 | \$ | 1,485,000 |
| A & E Reimbursable Expenses | \$ | 25,000 | \$ | 8,134 | \$ | 6,866 | \$ | 15,000 |
| Commissioning | \$ | 307,500 | \$ | - | \$ | 151,000 | \$ | 151,000 |
| Hazardous Materials Consultant | \$ | 65,400 | \$ | 15,315 | \$ | 106,685 | \$ | 122,000 |
| Building Envelope Consultant | \$ | 76,000 | \$ | - | \$ | 60,000 | \$ | 60,000 |
| Constructability Review | \$ | 225,000 | \$ | - | \$ \$ | 150,000 | \$ | 150,000 |
| Special Inspection and Testing | \$ | 78,500 | \$ | - | | 52,000 | \$ | 52,000 |
| Plan Review & Building Permits Printing & Plan Distribution | \$ \$ | 273,400 | \$ \$ | 25,668 | \$ \$ | 155,281 - | \$ \$ | 180,949 |
| Miscellaneous Fees | \$ \$ | 2,000 219,000 | э \$ | - | φ \$ | 110,000 | э \$ | 110,000 |
| Ed Specs | \$ | 219,000 | \$ | - | \$ | 110,000 | \$ | 110,000 |
| Kitchen | \$ | - | \$ | - | \$ | - | \$ | - |
| Miscellaneous | | | | | | | | |
| Legal Advertisements | \$ | 8,200 | \$ | 1,288 | \$ | 2,983 | \$ | 4,271 |
| Furniture, Fixtures, and Equipment (FF&E) | \$ | 353,500 | \$ | - | \$ | 150,000 | \$ | 150,000 |
| Technology | \$ | 216,000 | \$ | - | \$ | 130,000 | \$ | 130,000 |
| Technology (Design) | \$ | - | \$ | - | \$ | - | \$ | - |
| Acoustics | \$ | - | \$ | - | \$ | - | \$ | - |
| Criminal Background Checks | \$ | 2,250 | \$ | - | \$ | 1,000 | \$ | 1,000 |
| System Development Charges | \$ | - | \$ | - | \$ | 30,000 | \$ | 30,000 |
| Value Engineering | \$ | - | \$ | - | \$ | - | \$ | - |
| Utility Connection Fee | \$ | - | \$ | - | \$ | 20,000 | \$ | 20,000 |
| Unallocated Owner Contingency Inflation | \$ \$ | 547,995 - | \$ \$ | - | \$ \$ | 400,000 | \$ \$ | 400,000 |
| Sub Total Soft Cost | \$ | 4,592,009 | \$ | 885,619 | \$ | 3,147,265 | \$ | 4,032,884 |
| Total Project Cost | \$ | 15,636,168 | \$ | 2,484,887 | \$ | 16,182,987 | \$ | 18,664,050 |

CENTRAL CURRY SCHOOL DISTRICT No. 1 BOND PROJECT DISTRICT MANAGED BUDGET SEPTEMBER 31, 2024

| Project Expense Hard Cost District Managed Projects | | Original Budget | | P | Paid to Date | | Remaining Balance | | Revised Budget | |
|---|---|-----------------|---------|----------|--------------|----------|----------------------|----------|----------------|--|
| | 1 | \$ \$ | 100,000 | \$ \$ | 95,565 - | \$ \$ | 4,435 - | \$ \$ | 100,000 | |
| Construction Sub Total | | \$ | 100,000 | \$ | 95,565 | \$ | 4,435 | \$ | 100,000 | |
| Sub Total Soft Cost | | \$ | - | \$ | 3,824 | \$ | - | \$ | - | |
| Total Project Cost | | \$ | 100,000 | \$ | 99,389 | \$ | 4,435 | \$ | 100,000 | |

^{1.} Added funds from unallocated Bond Revenue



CENTRAL CURRY SCHOOL DISTRICT No. 1 BOND PROJECT PROGRAM LEVEL BUDGET SEPTEMBER 31, 2024

| ogram Expense | | Orig | inal Budget | et Paid to Date | | Remaining Balance | | Revised Budget | |
|------------------------------|---|------|-------------|-----------------|---------|----------------------|---------|----------------|---------|
| oft Cost | | | | | | | | | |
| dministrative Cost | | | | | | | | | |
| Legal Fees | 2 | \$ | - | \$ | 5,471 | \$ | 16,729 | \$ | 22,200 |
| Bond Counsel | 1 | \$ | 40,000 | \$ | 68,000 | \$ | - | \$ | 68,000 |
| Bond Issuance Cost | 1 | \$ | 192,677 | \$ | 163,527 | \$ | 1,150 | \$ | 164,677 |
| Builders Risk Insurance | | \$ | - | \$ | - | \$ | - | \$ | - |
| Project Management | | \$ | 587,987 | \$ | 154,012 | \$ | 433,975 | \$ | 587,987 |
| Reimbursable Expenses | | \$ | - | \$ | - | \$ | - | \$ | - |
| Other Administrative Charges | | \$ | 46,800 | \$ | _ | \$ | 46,800 | \$ | 46,800 |
| Printing & Plan Distribution | | \$ | - | \$ | - | \$ | - | \$ | - |
| Criminal Background Checks | | \$ | - | \$ | - | \$ | - | \$ | - |
| Sub Total Soft Cost | | \$ | 867,464 | \$ | 391,010 | \$ | 498,654 | \$ | 889,664 |
| Total Program Level Cost | | \$ | 867,464 | \$ | 391,010 | \$ | 498,654 | \$ | 889,664 |

^{1.} Reclass within Budget (11.30.23)

CENTRAL CURRY SCHOOL DISTRICT No. 1 BOND PROJECT DISTRICT WIDE PROJECTS- ROLL UP BUDGET SEPTEMBER 31, 2024

| Project Expense | Ori | iginal Budget | F | Paid to Date | | Remaining Balance | Re | vised Budget |
|--|----------|---|----------|--------------|----------|----------------------|----------|--------------|
| Hard Cost | | | | | | | | |
| Maximum Allowable Construction Cost (MACC) | \$ | 5,663,786 | \$ | 1,499,879 | \$ | 3,443,721 | \$ | 4,943,600 |
| | \$ | - | \$ | - | \$ | - | \$ | - |
| | \$ | - | \$ \$ | - | \$ \$ | - | \$ | - |
| | \$ \$ | - | э \$ | - | э \$ | - | \$ \$ | - |
| | \$ | _ | \$ | - | \$ | - | \$ | _ |
| Asbestos Abatement | \$ | - | \$ | - | \$ | - | \$ | - |
| Seismic Retro Upgrade | \$ | - | \$ | - | \$ | - | \$ | - |
| 1.5% Green Energy Technology | \$ | - | \$ | - | \$ | - | \$ | - |
| Construction Contingency | \$ | 298,093 | \$ | - | \$ | - | \$ | - |
| Construction Sub Total | \$ | 5,961,879 | \$ | 1,499,879 | \$ | 3,443,721 | \$ | 4,943,600 |
| Soft Cost | | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | · | ,,. | · | -, -, | · | ,, |
| Administrative Cost | | | | | | | | |
| Legal Fees | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Bond Counsel | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Bond Issuance Cost | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Builders Risk Insurance | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Project Management | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Reimbursable Expenses | \$ | _ | \$ | - | \$ | _ | \$ | _ |
| Other Administrative Charges | \$ | - | \$ | - | \$ | - | \$ | - |
| Site Cost | | | | | | | | |
| Site Survey | \$ | 60,000 | \$ | _ | \$ | _ | \$ | _ |
| Geo-Tech Report | \$ | 60,000 | \$ | - | \$ | - | \$ | - |
| Planning Cost | | | | | | | | |
| Design Fees | \$ | 600,000 | \$ | - | \$ | - | \$ | - |
| A & E Reimbursable Expenses | \$ | 15,000 | \$ | - | \$ | - | \$ | - |
| Commissioning | \$ | 179,000 | \$ | - | \$ | - | \$ | - |
| Printing & Plan Distribution | \$ | 35,500 | \$ | - | \$ | - | \$ | - |
| Hazardous Materials Consultant | \$ | 24,000 | \$ | - | \$ | - | \$ | - |
| Construction Testing | \$ | 75,000 | \$ | - | \$ | - | \$ | - |
| Constructability Review | \$ | 42,000 | \$ | · | \$ | · | \$ | |
| Plan Review & Building Permits | \$ | 149,000 | | 20,474 | \$ | 20,474 | \$ | 40,949 |
| Special Inspection and Testing | \$ | 2,000 | \$ | - | \$ | - | \$ | - |
| Miscellaneous Fees | \$ | 120,000 | \$ | - | \$ | - | \$ | - |
| Ed Specs Kitchen | \$ \$ | - | \$ \$ | - | \$ \$ | - | \$ \$ | - |
| Miscellaneous | | | | | | | | |
| Legal Advertisements | \$ | 4,500 | \$ | - | \$ | 271 | \$ | 271 |
| Furniture, Fixtures, and Equipment (FF&E) | \$ | 268,500 | \$ | - | \$ | | \$ | |
| Technology | \$ | 196,000 | \$ | - | \$ | - | \$ | - |
| Technology (Design) | \$ | - | \$ | - | \$ | - | \$ | - |
| Acoustics | \$ | - | \$ | - | \$ | - | \$ | - |
| Criminal Background Checks | \$ | 1,200 | \$ | - | \$ | - | \$ | - |
| System Development Charges | \$ | - | \$ | - | \$ | - | \$ | - |
| Value Engineering | \$ | - | \$ | - | \$ | - | \$ | - |
| Utility Connection Fee | \$ | - | \$ | - | \$ | - | \$ | - |
| Unallocated Owner Contingency | \$ | 298,515 | \$ | - | \$ | - | \$ | - |
| Inflation | \$ | <u> </u> | \$ | <u> </u> | \$ | <u> </u> | \$ | |
| Sub Total Soft Cost | \$ | 2,130,215 | \$ | 20,474 | \$ | 20,746 | \$ | 41,220 |
| Total Project Cost | \$ | 8,092,094 | \$ | 1,520,354 | \$ | 3,464,466 | \$ | 4,984,820 |



CENTRAL CURRY SCHOOL DISTRICT No. 1 BOND PROJECT DW ROOFING BUDGET SEPTEMBER 31, 2024

| Project Expense | | Ori | ginal Budget | F | Paid to Date | | Remaining Balance | Re | vised Budget |
|--|---|----------|------------------|----------|--------------|----------|----------------------|----------|--------------|
| Hard Cost | | | | | | | | | |
| Maximum Allowable Construction Cost (MACC) | | \$ | 5,663,786 | \$ | 3,714,039 | \$ | 1,229,561 | \$ | 4,943,600 |
| General Conditions | | \$ | - | \$ | - | \$ | - | \$ | - |
| Contractor contingency | | \$ | - | \$ | - | \$ | - | \$ | - |
| Bond | | \$ | - | \$ | - | \$ | - | \$ | - |
| GL & BR Insurance | | \$ | - | \$ | - | \$ | - | \$ | - |
| CM/GC Fee | | \$ | - | \$ | - | \$ | - | \$ | - |
| Asbestos Abatement | | \$ | - | \$ | - | \$ | - | \$ | - |
| Seismic Retro Upgrade | | \$ | - | \$ | - | \$ | - | \$ | - |
| 1.5% Green Energy Technology | | \$ | - | \$ | - | \$ | - | \$ | - |
| Construction Contingency | | \$ | 298,093 | \$ | - | \$ | 252,149 | \$ | 252,149 |
| Construction Sub Total | | \$ | 5,961,879 | \$ | 3,714,039 | \$ | 1,481,710 | \$ | 5,195,749 |
| Soft Cost | | · | , , | | , , | | | | |
| Administrative Cost | | | | | | | | | |
| Legal Fees | 1 | \$ | _ | \$ | - | \$ | - | \$ | _ |
| Bond Counsel | | \$ | - | \$ | _ | \$ | _ | \$ | _ |
| Bond Issuance Cost | | \$ | - | \$ | _ | \$ | _ | \$ | _ |
| Builders Risk Insurance | | \$ | - | \$ | _ | \$ | _ | \$ | _ |
| Project Management | | \$ | _ | \$ | _ | \$ | _ | \$ | - |
| Reimbursable Expenses | | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Other Administrative Charges | | \$ | - | \$ | - | \$ | - | \$ | - |
| Site Cont | | | | | | | | | |
| Site Cost | | ¢. | 60,000 | ¢. | | ¢. | | ¢. | |
| Site Survey Geo-Tech Report | | \$ \$ | 60,000 60,000 | \$ \$ | - | \$ \$ | - | \$ \$ | - |
| Planning Cost | | | | | | | | | |
| | | ¢. | 600 000 | ¢. | | ¢. | 60,000 | ¢. | 60,000 |
| Design Fees | | \$ | 600,000 | \$ | - | \$ | 60,000 | \$ | 60,000 |
| A & E Reimbursable Expenses | | \$ | 15,000 | \$ | - | \$ | 1,500 | \$ | 1,500 |
| Commissioning | | \$ | 179,000 | \$ | - | \$ | - | \$ | - |
| Hazardous Materials Consultant | | \$ | 35,500 | \$ | - | \$ | 35,000 | \$ | 35,000 |
| Building Envelope Consultant | | \$ | 24,000 | \$ | - | \$ | 45,000 | \$ | 45,000 |
| Constructability Review | | \$ | 75,000 | \$ | - | \$ | 50,000 | \$ | 50,000 |
| Special Inspection and Testing | | \$ | 42,000 | \$ | | \$ | 12,000 | \$ | 12,000 |
| Plan Review & Building Permits | | \$ | 149,000 | \$ | 40,949 | \$ | (10,949) | | 30,000 |
| Printing & Plan Distribution | | \$ | 2,000 | \$ | - | \$ | - | \$ | |
| Miscellaneous Fees | | \$ | 120,000 | \$ | - | \$ | 50,000 | \$ | 50,000 |
| Ed Specs | | \$ | - | \$ | - | \$ | - | \$ | - |
| Kitchen | | \$ | - | \$ | - | \$ | - | \$ | - |
| Miscellaneous | | | | | | | | | |
| Legal Advertisements | | \$ | 4,500 | \$ | 271 | \$ | 4,729 | \$ | 5,000 |
| Furniture, Fixtures, and Equipment (FF&E) | | \$ | 268,500 | \$ | - | \$ | - | \$ | - |
| Technology | | \$ | 196,000 | \$ | - | \$ | - | \$ | - |
| Technology (Design) | | \$ | - | \$ | - | \$ | - | \$ | - |
| Acoustics | | \$ | - | \$ | - | \$ | - | \$ | - |
| Criminal Background Checks | | \$ | 1,200 | \$ | - | \$ | 500 | \$ | 500 |
| System Development Charges | | \$ | - | \$ | - | \$ | - | \$ | - |
| Value Engineering | | \$ | - | \$ | - | \$ | - | \$ | - |
| Utility Connection Fee | | \$ | - | \$ | - | \$ | - | \$ | - |
| Unallocated Owner Contingency | | \$ | 298,515 | \$ | - | \$ | 95,000 | \$ | 95,000 |
| Inflation | | \$ | - | \$ | - | \$ | - | \$ | - |
| Sub Total Soft Cost | | \$ | 2,130,215 | \$ | 41,220 | \$ | 342,780 | \$ | 384,000 |
| Total Project Cost | | \$ | 8,092,094 | \$ | 3,755,259 | \$ | 1,824,490 | \$ | 5,579,749 |

Reallocated Budget to Program Level (12.30.23)
 Allocated Budget from Unallocated Revenue (11.30.23)



CENTRAL CURRY SCHOOL DISTRICT No. 1 BOND PROJECT RILEY CREEK ELEMENTARY BUDGET SEPTEMBER 31, 2024

| Project Expense | | Ori | iginal Budget | | Paid to Date | | Remaining Balance | Re | vised Budget |
|--|---|----------|---------------|----------|--------------|----------|----------------------|----------|--------------|
| Hard Cost | | • | 4 504 705 | • | 45.050 | • | 0.400.045 | • | 0.400.074 |
| Maximum Allowable Construction Cost (MACC) | | \$ \$ | 1,534,725 | \$ \$ | 15,959 | \$ \$ | 2,406,915 | \$ \$ | 2,422,874 |
| | | э \$ | - | \$ | - | Ф \$ | - | \$ | - |
| | | \$ | - | \$ | - | \$ | _ | \$ | _ |
| | | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| | | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Asbestos Abatement | | \$ | - | \$ | - | \$ | - | \$ | - |
| Seismic Retro Upgrade | | \$ | - | \$ | - | \$ | - | \$ | - |
| 1.5% Green Energy Technology | | \$ | - | \$ | - | \$ | - | \$ | - |
| Construction Contingency | | \$ | 80,775 | \$ | - | \$ | 121,144 | \$ | 121,144 |
| Construction Sub Total | | \$ | 1,615,500 | \$ | 15,959 | \$ | 2,528,059 | \$ | 2,544,018 |
| Soft Cost | | * | .,, | • | .0,000 | ٠ | _,==0,000 | 7 | _,0,0 10 |
| Administrative Cost | | | | | | | | | |
| Legal Fees | 1 | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Bond Counsel | | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Bond Issuance Cost | | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Builders Risk Insurance | | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Project Management | | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Reimbursable Expenses | | \$ | _ | \$ | _ | \$ | _ | \$ | _ |
| Other Administrative Charges | | \$ | - | \$ | - | \$ | - | \$ | - |
| Site Cost | | | | | | | | | |
| Site Cost Site Survey | | \$ | 16,200 | \$ | 10,320 | \$ | 1,680 | \$ | 12,000 |
| Geo-Tech Report | | \$ | 16,200 | \$ | 20,365 | \$ | 4,635 | \$ | 25,000 |
| Planning Cost | | | | | | | | | |
| Design Fees | | \$ | 161,500 | \$ | 99,175 | \$ | 395,825 | \$ | 495,000 |
| A & E Reimbursable Expenses | | \$ | 5,000 | \$ | 3,571 | \$ | 1,429 | \$ | 5,000 |
| Commissioning | | \$ | 48,500 | \$ | - | \$ | 50,000 | \$ | 50,000 |
| Hazardous Materials Consultant | 2 | \$ | 9,700 | \$ | 7,253 | \$ | 52,748 | \$ | 60,000 |
| Building Envelope Consultant | | \$ | 18,500 | \$ | - | \$ | 20,000 | \$ | 20,000 |
| Constructability Review | | \$ | 75,000 | \$ | - | \$ | 75,000 | \$ | 75,000 |
| Special Inspection and Testing | | \$ | 11,500 | \$ | - | \$ | 22,000 | \$ | 22,000 |
| Plan Review & Building Permits | | \$ | 40,400 | \$ | 2,304 | \$ | 52,696 | \$ | 55,000 |
| Printing & Plan Distribution | | \$ | - | \$ | - | \$ | - | \$ | - |
| Miscellaneous Fees | | \$ | 32,000 | \$ | - | \$ | 40,000 | \$ | 40,000 |
| Ed Specs | | \$ | - | \$ | - | \$ | - | \$ | - |
| Kitchen | | \$ | - | \$ | - | \$ | - | \$ | - |
| Miscellaneous | | | | | | | | | |
| Legal Advertisements | | \$ | 1,200 | \$ | 644 | \$ | 856 | \$ | 1,500 |
| Furniture, Fixtures, and Equipment (FF&E) | | \$ | - | \$ | - | \$ | 50,000 | \$ | 50,000 |
| Technology | | \$ | - | \$ | - | \$ | 80,000 | \$ | 80,000 |
| Technology (Design) | | \$ | - | \$ | - | \$ | - | \$ | - |
| Acoustics | | \$ | - | \$ | - | \$ | - | \$ | - |
| Criminal Background Checks | | \$ | 350 | \$ | - | \$ | 500 | \$ | 500 |
| System Development Charges | | \$ | - | \$ | - | \$ | - | \$ | - |
| Value Engineering | | \$ | - | \$ | - | \$ | - | \$ | - |
| Utility Connection Fee | | \$ | - | \$ | - | \$ | 20,000 | \$ | 20,000 |
| Unallocated Owner Contingency | | \$ | 80,910 | \$ | - | \$ | 150,000 | \$ | 150,000 |
| Inflation | | \$ | - | \$ | - | \$ | - | \$ | - |
| Sub Total Soft Cost | | \$ | 516,960 | \$ | 143,631 | \$ | 1,017,369 | \$ | 1,161,000 |
| Total Project Cost | | \$ | 2,132,460 | \$ | 159,590 | \$ | 3,545,428 | \$ | 3,705,018 |

^{1.} Reallocated Budget to Program Level (12.30.23)

^{2.} Allocated Budget from Unallocated Revenue (11.30.23)



CENTRAL CURRY SCHOOL DISTRICT No. 1 BOND PROJECT GOLD BEACH JRSR HIGH SCHOOL BUDGET SEPTEMBER 31, 2024

| Project Expense Hard Cost Maximum Allowable Construction Cost (MACC) | | \$ \$ \$ | 3,198,441 | \$ | | | | | |
|--|---|----------------|-----------|----------|---------|----------|-----------|----------|-----------|
| Maximum Allowable Construction Cost (MACC) | | \$ \$ | 3,198,441 | \$ | | | | | |
| | | \$ | _ | | 125,196 | \$ | 6,582,945 | \$ | 6,708,141 |
| | | \$ | - | \$ | - | \$ | - | \$ | - |
| | | • | - | \$ | - | \$ | - | \$ | - |
| | | \$ | - | \$ | - | \$ | - | \$ | - |
| | | \$ | - | \$ | - | \$ | - | \$ | - |
| A-b | | \$ | - | \$ | - | \$ | - | \$ | - |
| Asbestos Abatement | | \$ | - | \$ | - | \$ | - | \$ | - |
| Seismic Retro Upgrade | | \$ | - | \$ | - | \$ | - | \$ | - |
| 1.5% Green Energy Technology | | \$ | - | \$ | - | \$ | - | \$ | - |
| Construction Contingency | | \$ | 168,339 | \$ | - | \$ | 335,407 | \$ | 335,407 |
| Construction Sub Total | | \$ | 3,366,780 | \$ | 125,196 | \$ | 6,918,352 | \$ | 7,043,548 |
| Soft Cost | | | • | | • | | • | | • |
| Administrative Cost | | | | | | | | | |
| | | Φ. | 0.700 | Φ. | | Φ. | | Ф | |
| Legal Fees | 1 | \$ | 6,700 | \$ | - | \$ \$ | - | \$ | - |
| Bond Counsel Bond Issuance Cost | | \$ \$ | - | \$ \$ | - | э \$ | - | \$ \$ | - |
| | | | - | | - | э \$ | - | | - |
| Builders Risk Insurance | | \$ | | \$ | | | - | \$ | - |
| Project Management | | \$ | - | \$ | - | \$ | - | \$ | - |
| Reimbursable Expenses | | \$ | - | \$ | - | \$ | - | \$ | - |
| Other Administrative Charges | | \$ | - | \$ | - | \$ | - | \$ | - |
| Site Cost | | | | | | | | | |
| Site Survey | | \$ | 33,700 | \$ | 16,465 | \$ | 3,535 | \$ | 20,000 |
| Geo-Tech Report | | \$ | 33,700 | \$ | 18,375 | \$ | 6,625 | \$ | 25,000 |
| Planning Cost | | | | | | | | | |
| Design Fees | | \$ | 336,800 | \$ | 279,504 | \$ | 710,496 | \$ | 990,000 |
| A & E Reimbursable Expenses | | \$ | 5,000 | \$ | 4,563 | \$ | 5,437 | \$ | 10,000 |
| Commissioning | | \$ | 80,000 | \$ | - | \$ | 101,000 | \$ | 101,000 |
| Hazardous Materials Consultant | 2 | \$ | 20,200 | \$ | 8,063 | \$ | 53,938 | \$ | 62,000 |
| Building Envelope Consultant | | \$ | 33,500 | \$ | - | \$ | 40,000 | \$ | 40,000 |
| Constructability Review | | \$ | 75,000 | \$ | - | \$ | 75,000 | \$ | 75,000 |
| Special Inspection and Testing | | \$ | 25,000 | \$ | - | \$ | 30,000 | \$ | 30,000 |
| Plan Review & Building Permits | | \$ | 84,000 | \$ | 2,890 | \$ | 82,110 | \$ | 85,000 |
| Printing & Plan Distribution | | \$ | - | \$ | - | \$ | - | \$ | - |
| Miscellaneous Fees | | \$ | 67,000 | \$ | - | \$ | 70,000 | \$ | 70,000 |
| Ed Specs | | \$ | - | \$ | - | \$ | - | \$ | - |
| Kitchen | | \$ | - | \$ | - | \$ | - | \$ | - |
| Miscellaneous | | | | | | | | | |
| Legal Advertisements | | \$ | 2,500 | \$ | 644 | \$ | 1,856 | \$ | 2,500 |
| Furniture, Fixtures, and Equipment (FF&E) | | \$ | 85,000 | \$ | - | \$ | 100,000 | \$ | 100,000 |
| Technology | | \$ | 20,000 | \$ | - | \$ | 50,000 | \$ | 50,000 |
| Technology (Design) | | \$ | - | \$ | - | \$ | - | \$ | - |
| Acoustics | | \$ | - | \$ | - | \$ | - | \$ | - |
| Criminal Background Checks | | \$ | 700 | \$ | - | \$ | 500 | \$ | 500 |
| System Development Charges | | \$ | - | \$ | - | \$ | 30,000 | \$ | 30,000 |
| Value Engineering | | \$ | - | \$ | - | \$ | - | \$ | - |
| Utility Connection Fee | | \$ | - | \$ | - | \$ | - | \$ | - |
| Unallocated Owner Contingency | | \$ | 168,570 | \$ | - | \$ | 250,000 | \$ | 250,000 |
| Inflation | | \$ | - | \$ | - | \$ | - | \$ | - |
| Sub Total Soft Cost | | \$ | 1,077,370 | \$ | 330,503 | \$ | 1,610,497 | \$ | 1,941,000 |
| Total Project Cost | | \$ | 4,444,150 | \$ | 455,699 | \$ | 8,528,849 | \$ | 8,984,548 |

^{1.} Reallocated Budget to Program Level (12.30.23)

^{2.} Allocated Budget from Unallocated Revenue (11.30.23)