



**DAYTON  
SCHOOL  
DISTRICT**

A district with heart... developing minds

**NOVEMBER 2021**

## **PROGRAM UPDATES**

In the month of September, at the Grade School and JR/SR High School, HVAC Commissioning was in process. The Commissioning process includes a comprehensive check of the installed equipment verifying it has been installed according to manufacturer's requirements and specifications. Also, testing and balancing is performed to ensure the airflow requirements have been met. In addition, the interior finishes were completed and ready for the student's return in September. Commissioning, window glazing, and final punch list work will continue during after school hours and Saturdays. Furthermore, the site work, foundation, and utilities for the Skysail modular were in process. It was anticipated that the modular would be moved on site in October.



**GRADE SCHOOL LIBRARY READY FOR USE**

## DAYTON GRADE SCHOOL



During the month of September, electrical, plumbing and HVAC finish were completed. In addition, testing and balancing of the HVAC system and punch list corrections were in process. At the exterior, the operable window vents were being installed and exterior painting was completed. All work after start of school was conducted after school hours and Saturdays.



### ACTIVITIES SCHEDULED FOR NEXT PERIOD

Next period, testing and balancing of the heating system will continue along with marker board installation.

### HIGHS, CHALLENGES, SOLUTIONS

The highlight for this period is students returned to school and resumed classroom activities.

**PRINCIPAL DANA SYMONS WELCOMES  
THE COMMUNITY TO OPEN HOUSE**

## DAYTON JR./SR. HIGH SCHOOL



In September, electrical finish, interior door hardware, and final cleaning were completed. In addition, HVAC commissioning, the installation of operable window vents and glazing were in process. Other activities included the excavation for the Skysail modular placement along with foundation and utilities installation. Moving the modular on site is anticipated in October.



### ACTIVITIES SCHEDULED FOR NEXT PERIOD

HVAC commissioning, glass installation, and punch list work are scheduled for next period.

### HIGHS, CHALLENGES, SOLUTIONS

The highlight for this period is students returned to school and resumed classroom activities.

PRINCIPAL, ED JOHN, AND MIKE SOLEM, DIRECTOR OF TEACHING AND LEARNING, GREET THE COMMUNITY AT THE DSD OPEN HOUSE

# LOCAL VENDORS AND CONTRACTORS

## 25 Mile Radius around Dayton, Oregon

Currently, 33% of the contracts awarded are to local contractors; however, this amounts to 89% of the \$16,988,640 awarded.

### DAYTON AREA CONTRACTORS

- Carlson Veit Junge Architects
- Farnham Electric
- G2 Consultants
- GeoEngineers
- HMK Company
- Modern Building
- NorthWest Engineering Services
- Oregon Corrections Enterprises
- Snyder Roofing of Oregon LLC
- Triplett Wellman, Inc.

### DAYTON AREA SUBCONTRACTORS/VENDORS

- Authority Dock & Door
- Baker Rock
- Boles Brothers
- Brix Paving
- Dallas Glass
- Iris
- JNR Services
- Kriegesco
- Lawson Corp
- LP Company
- S&S Electric
- Sawtooth Caulking, Inc.
- Steel Encounters
- Thomas Kay
- Town and Country
- WH Cress

